



- **WP1: Longbridge Lane/Turves Green/Coombes Lane Junction**
Work Completed
 - **WP2: Longbridge Lane/Groveley Lane/Cotton Road Junction**
START: Oct 2017 ANTICIPATED FINISH: Nov 2018
 - **WP3: Longbridge Lane Cycle Measures**
START: Aug 2017 ANTICIPATED FINISH: Nov 2018
 - **WP4: Bristol Road South/Lickey Road & West Link Junction**
START: Jul 2017 ANTICIPATED FINISH: Nov 2018
 - ⋯ **WP5: Speed Limit Reduction**
Work Completed
 - **WP6: A38 Bristol Road South/Tessall Lane Junction**
Work Completed
 - **WP7: Tessall Lane Cycle Improvements**
START: July 2018 ANTICIPATED FINISH: Nov 2018
 - **Ward Boundary**
 - - - **City Boundary**
- Dates are subject to change. Regular updates will be available on Birmingham City Council webpage under this link - <https://www.birmingham.gov.uk/longbridge-1gf>

Birmingham City Council

TRANSPORTATION AND CONNECTIVITY
1 LANCASTER CHURCH, BIRMINGHAM, B4 7DD

SCHEME

LONGBRIDGE CONNECTIVITY PROJECT

DRAWING

CONSTRUCTION DELIVERY PLAN

DATE	REV.	REVISIONS	DRAWN	DESIGNER	P.M.	REVISION
04/10/18	D	Delivery dates updated	NH	LB	LB	E
08/06/18	D	Delivery dates updated	NH	LB	LB	E
17/05/18	C	Ward boundaries updated	NH	LB	LB	E
03/05/18	B	Delivery dates updated	NH	LB	LB	E
13/10/17	A	Delivery dates updated	NH	LB	LB	E

DWG. No

CA-02712_S1_094

SCALE

NTS

Site office location on Parkdale Drive

